

# PROJECT UDPATE

## Okemos Public Schools 2019 Bond Program Air Conditioning/Toilet Room/Lighting Improvements



10,400 Hours Worked Without a Lost-Time Incident

### Overall Scope Highlights:

- Central: Toilet Room Improvements
- Chippewa: Toilet Room Improvements, Air Conditioning to Science Classrooms, and LED Lighting Improvements to Gymnasiums and Music Classrooms
- Cornell: Air Conditioning in All Classrooms
- Edgewood: Toilet Room Improvements and Air Conditioning in Office Area
- Hiawatha: Air Conditioning in All Classrooms
- High School: LED Lighting Improvements to Gymnasiums and Pool Areas
- Kinawa: LED Lighting Improvements to Gymnasium

### Work Completed to Date: October 5<sup>th</sup>, 2020

- Selective demolition for toilet room improvements throughout the various schools.
- Base bid LED lighting upgrades are complete.
- Rooftop air conditioning units have been installed at Hiawatha and Cornell.
- Unit Ventilators throughout the schools are substantially complete.
- Central and Edgewood Restroom Wall Tile is installed.
- Window Security Film installation is substantially complete.

### Remaining Work:

- Accent tile in all restrooms.
- Finishes and fixtures in Chippewa toilet rooms.
- Fixtures and toilet partitions at Central and Chippewa toilet rooms


# PROJECT UDPATE

## Okemos Public Schools 2019 Bond Program Air Conditioning/Toilet Room/Lighting Improvements



10,400 Hours Worked Without a Lost-Time Incident


### Project Photos:




Toilet Room Wall Tile and Lighting at Central



Chippewa Gymnasium LED Lighting




Unit Ventilator with Air Conditioning at Hiawatha



Edgewood Toilet Room with Tile and Partitions



LED Lighting at High School Gymnasium



Rooftop Condensing Unit for Air Conditioning at Cornell